

DISPOSTION OF COMMENTS FOR (agency name):			IDOT	DEPARTMENT/DIVISION/UNIT		Soils
Project Name:		FAU 347 (IL 38) East State Street Reconstruction		<div>KEY</div> <div>A - Agree fully, note how addresssed</div> <div>B - Agree partly, with noted execeptions</div> <div>C - Disagree fully, reasons as noted</div> <div>D - Comment has been superseded by design development</div> <div>E - Question only, response provided</div>		
Milestone:		Prefinal				
Date of Review:		7/2/2024				
Section No. / Project No.:		05-00102-00-PV / 61J84				
No.	Sheet No.	Comment	Action Required (see key)	New Sheet No. (if it has changed)	Response	Comment Status (Open/Closed)
1	n/a	Recommend adding Pipe Underdrains, 4" where Aggregate Subgrade 12" is being placed at low points. If Pipe Underdrains are added, include them in the typical sections and drainage schedule.	A	n/a	Longtitudinal Pipe Underdrains 4" Type 2 have been added within 300' of all low spots, each side of the low point. Transverse Pipe Underdrains 4" Type 2 have been added at low spots. These have been added to Typical Sections and quantity schedules.	Closed
2	n/a	Add the following plan notes: Add "The aggregate gradation for the Aggregate Subgrade Improvement 12" lower lift shall be CS 1 or RR 1"	A	2	Added to project General Notes sheet as Note #34.	Closed